

1st International Forum on the Decommissioning
of the Fukushima Daiichi Nuclear Power Station

Fukushima Daiichi Nuclear Power Station : Current Status and Outreach

April 10, 2016

Naohiro MASUDA @ Spa Resort Hawaiians

Chief Decommissioning Officer,
President of Fukushima Daiichi Decontamination and
Decommissioning Engineering Company,
Tokyo Electric Power Company Holdings, Inc.


TEPCO



1. Current Status of Fukushima Daiichi NPS




All Units Continue To Be In Cold Shutdown




Values as of 5:00 on 1st March 2016

	RPV bottom temp.	PCV bottom temp.	Fuel pool temp.	Water injection to the reactor
Unit 1	~15°C	~15°C	15.2°C	4.5m ³ / h
Unit 2	~20°C	~21°C	25.1°C	4.4m ³ / h
Unit 3	~18°C	~18°C	22.4°C	4.6m ³ / h
Unit 4	No fuel, so monitoring not required	No fuel, so monitoring not required	11.3°C	—



Plant parameters including RPV and PCV temperatures are monitored continuously 24 hours/day.



			Immediately after the earthquake	Now
Unit 1	<p>Current status</p> <p>Building cover installed (October 2011) Removal of building cover toward removal of fuel from spent fuel pool</p> <p>Tasks</p> <p>Identification of debris status on operating floor and inside pools. Countermeasures for dispersion of radioactive materials during building cover removal.</p>			
Unit 2	<p>Current status</p> <p>Blowout panel closed Very high radiation level in the building</p> <p>Tasks</p> <p>Radiation dose reduction measures</p>		<p>Blowout panel</p>  	
Unit 3	<p>Current status</p> <p>Debris removal from top of the reactor building completed (October 2013) Installation of fuel removal cover and fuel handling facility planned</p> <p>Tasks</p> <p>Radiation dose reduction measures with remote-controlled heavy machinery</p>		<p>Cover and fuel handling facility for Unit3 pool</p>  <p>Image</p>  <p>Assembling roof parts Undergoing training at Onahama Port</p>	
Unit 4	<p>Current status</p> <p>Fuel removal from SFP completed (commenced November 18, 2013, completed December 22, 2014)</p>		 <p>Cantilever structure installed</p>  <p>Removal of SF assemblies</p>	






Location of sampling points, dust monitors and monitoring posts

- Dust monitors on the operating floor
- ▲ Dust Monitors
- Monitoring Post
- Sampling points in the sea area

Installation of dose-rate monitors

- System visualizing real time dose data in place.
- Data display monitors (86 points) placed where workers can easily access. Continuous dust monitoring data also shown on display.






Release Rate Of Radioactive Materials Significantly Decreased



- Amount of radioactive materials (cesium) released from Unit 1-3 PCVs is assessed based on airborne radioactive material concentrations at top of reactor buildings
 - Estimated value of total release amount (**as of Feb 2016**) about 220 thousand Bq/hr
 - Accordingly, assessed the exposure dose at site boundary as maximum 0.00068 mSv/yr
(Excluding effect of already released radioactive materials)
 - **About one-4500th** compared to Jul 2011 (1 billion Bq/hr)

Exposure dose by radioactive materials (cesium) from Units 1 to 4







Radioactive Material Concentration In Sea Area Decreased By 1/1,000,000 After The Accident



Concentration Limit Specified by the Rule

- Cesium 137: 90Bq/L - - - -
- Cesium 134: 60Bq/L - - - -







Decreasing radiation dose at Fukushima Daiichi

Performance
 (Area comparison with FY2015 target)

: Area confirmed below targeted radiation dose (5μSv/h)
 (confirmed on chest or at ground surface)



Personal protective equipment in each zone



Full-face respirator



Half-face Respirator



DS2 Mask


提供：日本スペースイメージング（株）、(C)DigitalGlobe



- Efforts being made to secure personnel over long term while managing amount of worker radiation exposure.
- Further efforts made for continuous improvement of work environment while understanding worker needs.

Changes in number of workers

- Number of workers per weekday (TEPCO employees and contractors) engaged in work during March assumed as approximately 6,390 people.
- Percentage of locally born workers approximately 50% in Jan.



Change in the average number of workers (actual value) per weekday in the months following 2013.

Ensuring stable long-term employment

- Importance of arranging a long-term work environment for contractors confirmed to steadily move forward with 4 decades of decommissioning work.
- Currently, approximately 90% of orders fulfilled by negotiated contracts.
- By securing long term workers, more deliberate personnel assignment and human resource development is possible.


Improving work environment

- New buildings at Fukushima Daiichi
- Large rest house with a capacity of approx. 1,200 workers (from May 2015)
 - Convenience store “Lawson” opened on March 1, 2016
- New office building close to the field (from 2014)
- Fukushima Revitalization Meal Service Center (from March 2015)
- Providing warm meals to Fukushima Daiichi
- Creation of employment opportunities
- Dispelling harmful rumors about Fukushima food

Large rest house



Trend of monthly exposure dose rate






Restoration of revetment at shallow draft quay



Removal of tsunami debris



Installation of land-side (frozen soil) impermeable wall



Removal of scattered debris on top of Unit 3




Draining the ditches to preventing from rainwater inflow





Roadmap Target (formulated Dec 2011, revised Jun 2013 and Jun 2015)




Started at #4 unit on Nov18, 2013.

※Fuel debris (Fuel, cladding and other material that melted and hardened again)

Fuel debris removal (Units 1, 2, and 3)

In terms of reducing radiation exposure during the work process, the most reliable method of fuel debris removal is to remove the fuel debris while submerged. But depending on the results of future investigations, we may adopt a substitute method such as taking fuel debris without filling the primary containment vessel with water.




Fuel Debris	submerged	open air
Removal Channel	Upside	Side
Challenge	Waterproof and Earthquake proof	Shielding radiation and radioactive dust


Construction method for fuel debris removal (image)

Spent fuel removal plan (Units 1, 2, and 3)


FY	2015	2016	2017	2018	2019	2020	2021	2022
Unit 1	Building cover demolition		Rubble removal		Cover installation		Spent fuel removal	
Unit 2	Preparation		Rubble removal		Plan① Container installation		Spent fuel removal	
					Plan② Cover installation			
Unit 3	Building cover installation		Spent fuel removal					



Frame for Unit 1 pool



Cover for Unit 3 pool



Equipment for Unit 2

To facilitate the removal of fuel assemblies and debris in the Unit 2 spent fuel pool, we decided to dismantle the whole rooftop above the highest floor of the Reactor Building.



2. Intensifying efforts for dialogue with local residents



In accordance with agreements, TEPCO reports to local governments about the progress of decommissioning. TEPCO also informs them of any accidents or problems at the site.

TEPCO reviewed data analysis result reporting results to ensure easy access of the latest data of radioactive dose.

More visualized information and videos available to enhance understanding of decommissioning work.

Website layout (<http://www.tepco.co.jp/nu/fukushima-np/index-j.html>) reviewed to facilitate specific topic search.



Releases / Announcements / Site Map / Print / Language

Site Search

Basic Principles / About Fukushima NPS / Earthquake & Accident / Plan & Action / Management Team / NewsRoom

Fukushima Nuclear Power > Management Team

Management Team

Our sole focus is to decontaminate and decommission the Fukushima Daiichi site

Naohiro Masuda
Chief Decommissioning Officer

For us at TEPCO, the decommissioning of Fukushima Daiichi Nuclear Power Station in a safe and proper manner is one of the fundamental goals we must accomplish in order to restore the environment and revitalize the local industries in Fukushima as swiftly as possible.

The Fukushima Daiichi Decontamination and Decommissioning Engineering Company, which has been established as of April 1, 2014, will focus on decommissioning operations and countermeasures for contaminated water, employing not only TEPCO's own skills, experience, and human resources but also the wisdom of various research institutes and companies both in Japan and overseas. In addition, through information disclosure from the plant and the application of research and development after decommissioning, we will utilize the lessons learned from the accident in order to advance the safety of nuclear power throughout the world.

TEPCO employees and cooperative workers have been working in a challenging environment on a project accompanied by dangers and difficulties. Securing safety and improving working conditions for every person engaged in operations, over the coming 30 to 40 years, or for as long as the project lasts, is also a vital part of our mission.

Plan & Action

Mid-and-Long-Term Roadmap Towards Decommissioning

On June 12, 2015, we reviewed the Mid-and-Long-Term Roadmap to outline the decommissioning schedule of the Fukushima Daiichi Nuclear Power Station.

Initiatives toward stabilization → Phase 1 → Phase 2 → Phase 3 → Work completed

Second-stage Major Initiatives

- Contaminated Water Management
- Fuel Removal
- Fuel Debris Removal
- Radioactive Waste Management



Feb. 25, 2015 Fukushima Minpo

Feb. 26, 2015 Fukushima Minpo

Feb. 25, 2015
Fukushima Minpo

福島民報

15. 2. 25

第一原発 汚染雨水 港湾外に流出

東電、昨年4月に把握

東京電力は二十四日、福島第一原発で、2号機原子炉建屋屋上の一部にたまる高濃度の放射性物質を含む雨水が構内の排水路を通じて港湾外の海に流れ出ていたと明らかにした。東電は汚染水の海洋流出を昨

年四月までに把握し原因を調査していたが、2号機原子炉建屋屋上の一部にたまる高濃度の放射性物質を含む雨水が構内の排水路を通じて港湾外の海に流れ出ていたと明らかにした。東電は汚染水の海洋流出を昨



東電は昨年4月に把握

東電は昨年4月に把握

福島民友

汚染雨水が港湾外流出

第1原発 東電、昨年5月に把握

東京電力は24日、福島第一原発2号機の原子炉建屋屋上の一部に、高濃度の放射性物質を含む雨水がたまるのを確認したと発表。この雨水が排水路を通じて外洋（港湾外）に直接

東京電力は24日、福島第一原発2号機の原子炉建屋屋上の一部に、高濃度の放射性物質を含む雨水がたまるのを確認したと発表。この雨水が排水路を通じて外洋（港湾外）に直接

15. 2. 26 福島民報

第一原発
汚染雨水流出

知事「極めて遺憾」

東電対応批判 早急な対策要求

東京電力福島第一原発の2号機原子炉建屋大物搬入口屋上から汚染雨水が排水路を通じて外洋に流出していた

東電に対し、汚染源の除去など早急な対策を求めた。

知事「極めて遺憾」
東電対応批判 早急な対策要求

東電は昨年5月に把握



- In February 2015, Tepco's report on the outcome of radiation analysis to the NRA including detection of large concentration, Tepco was highly criticized for inappropriate disclosure.
- After 3rd party examination and verification, the following two points were indicated as the main cause of inappropriate disclosure
 - ① Cultural issue : Spirit of information disclosure was not widely spread internally
 - ② Systematic problem : Past information disclosure policy not actually implemented



Taking these seriously, Fukushima D&D Engineering company intensified the following:

- Management level of engineers sit in press conference to understand the public relations activities. Risk Communicators sit in important meetings to heighten sensitivity toward information disclosure.
- Establishing mechanism of managing what the company promises and reflecting into daily operation
- All radiation data should be publicly available with creation of appropriate reporting system and responsibility identified.

March 30, 2015 announcement “New efforts and company’s management for information disclosure” introduced the following measures.

1. New mechanism on information disclosure

Plan	Achievement
<ul style="list-style-type: none"> ① Disclosure of all data on radiation at Fukushima Daiichi ② Data available on the web ③ Periodic monitoring and evaluation by third party 	<p>Data disclosure started from April 2015</p> <ul style="list-style-type: none"> • 70,000 radiation data samples on the web • Introducing the mechanism of reviewing disclosure process • Topics on data variation explained at press conference

2. Structural change

Plan	Achievement
<ul style="list-style-type: none"> • Strengthen capacity of Risk Communicators (RCs) 	<ul style="list-style-type: none"> • Increased number of RCs at Fukushima Daiichi • Strengthen capacity of RC proposals to D&D Engineering company

3. Intensifying dialogue with local stakeholders

Plan	Achievement
<ul style="list-style-type: none"> ① Establishing new platform to exchange views with local residents ② Intensifying efforts to visit local residents 	<ul style="list-style-type: none"> • Preparing to establish new platform • Fivefold increase of local resident visits (communities) compared to previously • Continue to strengthen efforts to have direct dialogue with residents in 12 towns or villages where evacuation directive is applicable.



- In removing the Unit 1 building cover, local government expressed concerns over possible contaminated dust dispersion as rice exceeding legal radiation level was found in Minami-Souma.




- In order to respond seriously, Tepco, which originally planned to begin building cover removal in summer 2014, repeatedly explained countermeasures against dust dispersion and exchanged ideas with local governments including Fukushima Prefecture.



Additional measures taken as a result

- Strengthen countermeasures against dust dispersion
- Strengthen dust monitoring including additional dust monitors
- Strengthen notification system to local governments
- Evaluate effectiveness of proposed measures by temporarily removing two roof panels from Oct to Dec 2014
- Provide information on daily work, values at monitoring posts, and live camera data on website.

Roof panel removal began afterward in July 2015



Sep 11, 2012



Nov 10, 2014

福島第一ライブカメラ(1号機側)

福島第一原子力発電所1号機～4号機の映像をリアルタイムで配信しています。

▶ 4号機側の映像



Live camera data



Video footage or 3D/CG used to enhance public understanding of decommissioning work, especially topics of high social interest. Materials are provided through various channels including website and press conferences.

Example of 3D Graphic

Example of Video (Tank replacement)

Example of Video (Reconstruction)


海側遮水壁閉鎖と放射性物質濃度分析(1)

海側遮水壁の役割・概要

○海側遮水壁は1～4号機側の敷地から港湾内へ流れる地下水をせき止めるための設備であり、2015年10月26日に閉鎖工事が完了しました。
○これにより汚染水対策は大きく前進し、毎日港湾内へ流れていた地下水を抜本的に減らすことに成功しました。また、万が一の汚染水漏えい事故の際にも海洋を汚染するリスクは大幅に減少することができます。

放射性物質濃度の測定・公開

○海側遮水壁の効果を評価するために、定期的に港湾内外の海水の放射性物質濃度の測定を行っています。
○これら放射性物質濃度の測定データについてはホームページで公開しています。



海側遮水壁の概要については、<http://www.tepco.co.jp/decommission/planaction/seasidewall/index-1.html>をご覧ください。



New information channels


- Website
- Facebook
- Meetings
- Twitter
- YouTube
- Press conferences, etc.



Information by Site Visit

- Offering opportunities to local governments and communities, the number of visitors from Fukushima Prefecture is increasing, increasing from 20% to 30% in FY 2014.
- Tepco strives to offer more opportunities to meet local community requests.

Visitor Trend



The number of total visitors after the accident exceeds 17,000.

Visitor Feedback

- ✓ Understand the progress of decommission work
- ✓ Decommissioning is cutting edge & large scale project
- ✓ Field site with the latest R&D including robot technology etc.



Site visit by Kazurao-mura community leaders



- Direct communication with local residents by visiting provisional housing and public relations magazines.
- Information through various channels such as local governments, community leaders, and businesses.

- Meeting local residents to explain decommissioning work especially topics of social interest.
- Building mutual confidence by answering community questions in person.

Examples

- Tepco employees visit provisional housing to explain progress.
- Communication activities including patrol of communities in Naraha Town, Kawamata Town, Katsurao Village and Minamisoma City.
- Leaflet on decommissioning work provided with public relations paper by local governments.
- Strengthen efforts to provide site visit opportunities.


Example : Meeting with Hirono residents on Dec 2 2015

- ① Participants : 29
- ② Topics
 - Removing Unit 1 building cover
 - Training facilities for removing the building cover in Hirono town





- At IAEA General Conference in Sep 2015, Japanese government and companies prepared panels in co-operation. Tepco also used panels and leaflets to explain the status of decommission work.
- Intensifying efforts targeting Asian countries, particularly Korea and Taiwan, to mitigate reputational damage and actively proposing site visit/interviews.



Infographic flyer

Media Coverage in Asia

YONHAP News Korea: September 14

Objectively covered start of subdrain

China Television Company (CTV): Aired on Nov 7 2015 「60 min」



Reported current status of Fukushima Daiichi as normal construction site though previously like a war zone

China Business News (Shanghai): On Nov 5 2015

Reported current status of Fukushima Daiichi and various measures learned from the Fukushima accident implemented at Kashiwazaki-Kariwa NPS

Singapore Press Holdings (Singapore): On Nov 25 2015



- October 2015: “1 FOR ALL JAPAN,” launch of website specifically designed for on-site workers and their families
- Monthly paper “Ichiefu (1F)” simultaneously issued and delivered at Fukushima Daiichi NPS and J-village.

<http://1f-all.jp/>



Simple layout, large font size and accessible from smart phones





国内外の英知を結集し
長期にわたる廃炉作業を
安全かつ着実に進めます

福島第一廃炉推進カンパニー



Thank you for your kind attention!!

TEPCO